

**DATE: June 30, 2016**

**Wilmington Pike Phase II Roadway Improvements: Traffic signal work tonight**

Traffic signal work is scheduled tonight, THURSDAY, JUNE 30, between 8 p.m. and 6 a.m. in the intersection of Wilmington Pike and Whipp Road. A temporary signal relocation ahead of the next phase will be completed overnight. Traffic will be directed by Centerville Police as signal will be turned off and switched over. DP&L's work on Whipp Road west of Wilmington Pike should not be affected.

The contractor continues to work along the east side of Wilmington Pike between Dille Drive and Brown Road. This phase of construction which limits traffic northbound to one lane and affects the southbound turn lane into Dille Drive should be completed by mid-July.

The construction will then move into the Wilmington Pike and Whipp Road Intersection area, mostly concentrated on the northwest corner(Speedway) for approximately a month. Vectren's work at Whipp Road is nearing completion.