



UPDATE: Sept. 10, 2015

[Wilmington Pike Improvements](#): Work is nearing completion on the outside lanes of Wilmington Pike under the I-675 overpass, however, lane closures will continue as needed. Next week, beginning Sept. 14, traffic will shift to the outside lanes. The middle lanes will be closed while the median is removed to create full-length left turn lanes in both directions for accessing I-675. During this phase of construction, two through lanes and a left turn lane will be maintained open in both directions during peak drive time and overnight. Only one through lane and a left turn lane will be available in each direction during construction hours-- 8:30 a.m. to 4:30 p.m. -- Monday through Friday. All work is anticipated to be completed by mid-October on this phase of construction.

Phase I work is now complete for northbound Wilmington Pike near the Home Depot entrance and northward to Dille Drive. This is a multi-phase project. Phase II of the project will continue to widen Wilmington Pike from I-675 to Brown Road. Preliminary work is anticipated to start in the fall of 2015, with completion estimated in the fall of 2016.

Funding for these projects comes from a variety of sources including the City of Centerville, Ohio Public Works Commission, Greater Dayton RTA, the Federal Highway Administration and dollars provided via tax increment financing (TIF), generated by the new building values within the Cornerstone of Centerville.

For more information, visit the City of Centerville's website, <http://www.centervilleohio.gov> or call (937) 433-7151.

Cornerstone Connections is an email update from the City of Centerville on current and upcoming road/utility improvements near the Cornerstone of Centerville development at Wilmington Pike and Feedwire Road. To register, visit www.centervilleohio.gov and click *Cornerstone Connections*.